

*Our new City/Regional Library Diary
Entry No. 6, March 2008*



Preparing formwork and steel fixing for Library floor, mid-February 2008



Formwork ready for the big pour, 11 March 2008



Dawn on 12 March 2008 and the Library floor is well on its way



The completed Library floor, 13 March 2008

After weeks of careful preparation, cement for the raised Library floor was poured on 12 March 2008. Starting at 3am, the continuous pour was successfully completed by midday the same day.

A significant undertaking, the floor is over 1,600sqm in size, weighs 1,320 tonnes, and required 550 cubic metres of concrete.

Once the concrete cures, work will resume to instal tilt panel walls and structural steelwork to create the Library's interior spaces.

Project construction information

- | | |
|-----------------------|---------------------------|
| Contractor | Cimeco Pty Ltd |
| Architect | Peter Hunt Architect |
| Structural and civil | BPA Engineering |
| Mechanical Consultant | Geoff Hesford Engineering |
| Electrical Consultant | Best Consultants |
| Hydraulic Consultant | Hutchinson Associates |
| Quantity Surveyor | Davis Langdon Australia |



The City of Bunbury acknowledges the support of the State Government of Western Australia in delivering this project to the community